Name of work: Improvements to Roads And Drains At SFS 707 And Surrounding Area in Ward No 03

EMB

"FIRST AND FINAL BILL"

Name of work: Improvements to Roads And Drains At SFS 707 And Surrounding Area in Ward No 03

Detailed Measurements

Measurement Recorded On:

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
1	Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications						
	CC Drain						
	SFS 707						
	Park road						
	LHS(From 6th Cross Rd)						
	Ch:0.00m to 30.00m	1	30.00	1.10	1.00	33.00	
	Ch:30.00m to 60.00m	1	30.00	1.10	1.00	33.00	
	Ch:60.00m to 74.50m	1	14.50	1.10	1.00	15.95	
	Culvert Gap						
	Ch:74.50m to 91.50m	1	17.00	1.10	1.00	18.70	
	Upto Curve						
	RHS(From Dead End)						
	Ch:0.00m to 8.20m	1	8.20	1.10	1.00	9.02	
	Culvert Gap						
	Ch:8.20m to 15.60m	1	7.40	1.10	1.00	8.14	
	Ch:15.60m to 21.60m	1	6.00	1.10	1.00	6.60	
	Ch:21.60m to 31.60m	1	10.00	1.10	1.00	11.00	
	Ch:31.60m to 41.80m	1	10.20	1.10	1.00	11.22	
	Ch:41.80m to 46.80m	1	5.00	1.10	1.00	5.50	
	Rd Gap						
	Ch:46.80m to 57.70m	1	10.90	1.10	1.00	11.99	
	Ch:49.50m to 66.90m	1	9.20	1.10	1.00	10.12	
	Ch:58.70m to 75.50m	1	8.60	1.10	1.00	9.46	
	Ch:67.30m to 81.80m	1	6.30	1.10	1.00	6.93	
	Ch:73.60m to 88.80m	1	7.00	1.10	1.00	7.70	
	Ch:80.60m to 94.40m	1	5.60	1.10	1.00	6.16	
	Munesh Fruit Centre Rd						
	LHS						
	Ch:0.00m to 7.80m	1	7.80	1.10	1.00	8.58	
	Ch:7.80m to 16.20m	1	8.40	1.10	1.00	9.24	
	RHS(Dead End)						
	Ch:0.00m to 3.60m	1	3.60	1.10	1.00	3.96	

Contractor

Asst. Engineer

5/4/2021

Asst. Exec. Engineer,

em No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
	Ch:51.70m to 60.70m	1	9.00	0.90	1.00	8.10	
	Ch:60.70m to 81.20m	1	20.50	0.90	1.00	18.45	
	Ch:81.20m to 94.00m	1	12.80	0.90	1.00	11.52	
	LHS(Dead End)						
	Ch:0.00m to 13.70m	1	13.70	0.90	1.00	12.33	
	Ch:13.70m to 43.70m **Gap**	1	30.00				
	Ch:43.70m to 44.70m **Gap**	1	1.00				
	Ch:44.70m to 54.00m	1	9.30	0.90	1.00	8.37	
	Ch:54.00m to 62.60m	1	8.60	0.90	1.00	7.74	
	Ch: 62.60m to 73.10m	1	10.50	1.10	1.00	11.55	
	RCC Culvert						
	Park road LHS	1	5.00	1.50	1.00	7.50	
	Munesh Fruit Centre Rd	1	4.90	1.80	1.00	8.82	
	Park road RHS	1	5.00	1.80	1.00	9.00	
	S B Clinic Rd	1	5.80	1.50	1.00	8.70	
	Debris						
		1	15.00	4.00	0.35	21.00	
		1	9.00	6.00	0.35	18.90	
		1	10.00	9.00	0.40	36.00	
		1	9.00	6.00	0.35	18.90	
		1	10.00	9.00	0.40	36.00	
		1	9.00	6.00	0.35	18.90	
		1	10.00	7.00	0.35	24.50	
		1	12.00	5.00	0.35	21.00	
					Present Qty	**1107.85**	**Cum**
					Upto 125%	**956.60**	**Cum**
					Above 125%	**151.25**	**Cum**

C4FC

Contractor

Asst. Engineer

5/4/2021

Asst. Exec. Engineer,

Name of work: Improvements to Roads And Drains At SFS 707 And Surrounding Area in Ward No 03

Detailed Measurements

Measurement Recorded On:

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
2	Providing and laying in position plain **cement concrete of Mix 1:4:8** with OPC @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregates @ 0.57cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, including cost of all materials, labour, HOM						
	CC Drain						
	SFS 707						
	Park road						
	LHS(From 6th Cross Rd)						
	Ch:0.00m to 30.00m	1	30.00	1.10	0.15	4.95	
	Ch:30.00m to 60.00m	1	30.00	1.10	0.15	4.95	
	Ch:60.00m to 74.50m	1	14.50	1.10	0.15	2.39	
	Culvert Gap						
	Ch:74.50m to 91.50m	1	17.00	1.10	0.15	2.81	
	Upto Curve						
	RHS(From Dead End)						
	Ch:0.00m to 8.20m	1	8.20	1.10	0.15	1.35	
	Culvert Gap						
	Ch:8.20m to 15.60m	1	7.40	1.10	0.15	1.22	
	Ch:15.60m to 21.60m	1	6.00	1.10	0.15	0.99	
	Ch:21.60m to 31.60m	1	10.00	1.10	0.15	1.65	
	Ch:31.60m to 41.80m	1	10.20	1.10	0.15	1.68	
	Ch:41.80m to 46.80m	1	5.00	1.10	0.15	0.83	
	Rd Gap						
	Ch:46.80m to 57.70m	1	10.90	1.10	0.15	1.80	
	Ch:49.50m to 66.90m	1	9.20	1.10	0.15	1.52	
	Ch:58.70m to 75.50m	1	8.60	1.10	0.15	1.42	
	Ch:67.30m to 81.80m	1	6.30	1.10	0.15	1.04	
	Ch:73.60m to 88.80m	1	7.00	1.10	0.15	1.16	
	Ch:80.60m to 94.40m	1	5.60	1.10	0.15	0.92	
	Munesh Fruit Centre Rd						
	LHS						
	Ch:0.00m to 7.80m	1	7.80	1.10	0.15	1.29	
	Ch:7.80m to 16.20m	1	8.40	1.10	0.15	1.39	
	RHS(Dead End)						

Contractor

Asst. Engineer

6/4/2021

Asst Exec. Engineer,

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
	Ch:60.70m to 81.20m	1	20.50	0.90	0.15	2.77	
	Ch:81.20m to 94.00m	1	12.80	0.90	0.15	1.73	
	LHS(Dead End)						
	Ch:0.00m to 13.70m	1	13.70	0.90	0.15	1.85	
	Ch:13.70m to 43.70m **Gap**	1	30.00				
	Ch:43.70m to 44.70m **Gap**	1	1.00				
	Ch:44.70m to 54.00m	1	9.30	0.90	0.15	1.26	
	Ch:54.00m to 62.60m	1	8.60	0.90	0.15	1.16	
	Ch: 62.60m to 73.10m	1	10.50	1.10	0.15	1.73	
	RCC Culvert						
	Park road LHS	1	5.00	1.50	0.15	1.13	
	Munesh Fruit Centre Rd	1	4.90	1.80	0.15	1.32	
	Park road RHS	1	5.00	1.80	0.15	1.35	
	S.B Clinic Rd	1	5.80	1.50	0.15	1.31	
					Present Qty	**138.77**	**Cum**

Contractor

Asst. Engineer

6/4/2021

Asst. Exec. Engineer,

Name of work: Improvements to Roads And Drains At SFS 707 And Surrounding Area in Ward No 03

Detailed Measurements

Measurement Recorded On:

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
3	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs. with 20mm and down size granite metal coarse aggregates at 0.69 cum and fine aggregates at 0.43 cum machine mixed, well compacted for walls and bottom including centering, shuttering, cost of materials, HOM of machinery, curing etc., complete excluding cost of steel as per MORTH specification No. 1500, 1700, 2200 including cost of materials, labour, HOM complete as per specificationsdo- Wall & bottom						
	CC Drain Raft						
	SFS 707						
	Park road						
	LHS(From 6th Cross Rd)						
	Ch:0.00m to 30.00m	1	30.00	0.90	0.15	4.05	
	Ch:30.00m to 60.00m	1	30.00	0.90	0.15	4.05	
	Ch:60.00m to 74.50m	1	14.50	0.90	0.15	1.96	
	Culvert Gap						
	Ch:74.50m to 91.50m	1	17.00	0.90	0.15	2.30	
	Upto Curve						
	RHS(From Dead End)						
	Ch:0.00m to 8.20m	1	8.20	0.90	0.15	1.11	
	Culvert Gap						
	Ch:8.20m to 15.60m	1	7.40	0.90	0.15	1.00	
	Ch:15.60m to 21.60m	1	6.00	0.90	0.15	0.81	
	Ch:21.60m to 31.60m	1	10.00	0.90	0.15	1.35	
	Ch:31.60m to 41.80m	1	10.20	0.90	0.15	1.38	
	Ch:41.80m to 46.80m	1	5.00	0.90	0.15	0.68	
	Rd Gap						
	Ch:46.80m to 57.70m	1	10.90	0.90	0.15	1.47	
	Ch:49.50m to 66.90m	1	9.20	0.90	0.15	1.24	
	Ch:58.70m to 75.50m	1	8.60	0.90	0.15	1.16	
	Ch:67.30m to 81.80m	1	6.30	0.90	0.15	0.85	
	Ch:73.60m to 88.80m	1	7.00	0.90	0.15	0.95	
	Ch:80.60m to 94.40m	1	5.60	0.90	0.15	0.76	
	Munesh Fruit Centre Rd						
	LHS						
	Ch:0.00m to 7.80m	1	7.80	0.90	0.15	1.05	
	Ch:7.80m to 16.20m	1	8.40	0.90	0.15	1.13	

Contractor

Asst. Engineer

9/4/2021

Asst. Exec. Engineer,

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
	Ch:51.70m to 60.70m	2	9.00	0.15	0.60	1.62	
	Ch:60.70m to 81.20m	2	20.50	0.15	0.60	3.69	
	Ch:81.20m to 94.00m	2	12.80	0.15	0.60	2.30	
	LHS(Dead End)						
	Ch:0.00m to 13.70m	2	13.70	0.15	0.60	2.47	
	Ch:13.70m to 43.70m **Gap**	2	30.00				
	Ch:43.70m to 44.70m **Gap**	2	1.00				
	Ch:44.70m to 54.00m	2	9.30	0.15	0.60	1.67	
	Ch:54.00m to 62.60m	2	8.60	0.15	0.60	1.55	
	Ch: 62.60m to 73.10m	2	10.50	0.15	0.60	1.89	
	RCC Culvert Raft						
	Park road LHS	1	5.00	1.20	0.20	1.20	
	Munesh Fruit Centre Rd	1	4.90	1.50	0.20	1.47	
	Park road RHS	1	5.00	1.50	0.20	1.50	
	S.B Clinic Rd	1	5.80	1.20	0.20	1.39	
	RCC Culvert Wall						
	Park road LHS	2	5.00	0.30	0.60	1.80	
	Munesh Fruit Centre Rd	2	4.90	0.30	0.60	1.76	
	Park road RHS	2	5.00	0.30	0.60	1.80	
	S.B Clinic Rd	2	5.80	0.30	0.60	2.09	
					Present Qty	**272.21**	**Cum**

Contractor

Asst. Engineer

9/4/2021

Asst. Exec. Engineer,

Name of work: Improvements to Roads And Drains At SFS 707 And Surrounding Area in Ward No 03

Detailed Measurements

Date of Pre-Measurement :

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
4	KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM complete as per specifications.						
	SFS 707						
	Park road						
	LHS(From 6th Cross Rd)						
	Total Drain length=91.50m						
	Main bar 10mm dia bar @ 100mm						
	0.61kg/mtr						
	No of U-bar=915.00Nos	915	2.10		0.61	1172.12	
	Distribution bar						
	Distribution bar 10mm dia @ 150mm						
	0.61kg/mtr	13	91.50		0.61	725.60	
	RHS(From Dead End)						
	Total Drain length=94.40m						
	Main bar 10mm dia bar @ 100mm						
	0.61kg/mtr						
	No of U-bar=944.00Nos	944	2.10		0.61	1209.26	
	Distribution bar						
	Distribution bar 10mm dia @ 150mm						
	0.61kg/mtr	13	94.40		0.61	748.59	
	Munesh Fruit Centre Rd						
	LHS						
	Total Drain length=16.80m						
	Main bar 10mm dia bar @ 100mm						
	0.61kg/mtr						
	No of U-bar=168.00Nos	168	2.10		0.61	215.21	
	Distribution bar						
	Distribution bar 10mm dia @ 150mm						
	0.61kg/mtr	13	16.80		0.61	133.22	
	RHS(Dead End)						
	Total Drain length=18.60m						
	Main bar 10mm dia bar @ 100mm						
	0.61kg/mtr						
	No of U-bar=186.00Nos	186	2.10		0.61	238.27	
	Distribution bar						

Contractor

Assistant Engineer

Dt. 9/4/2021

Asst. Executive Engineer,

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
	Distribution bar						
	Distribution bar 10mm dia @ 150mm						
	0.61kg/mtr	13	94.00		0.61	745.42	
	LHS(Dead End)						
	Total Drain length=42.10m						
	Main bar 10mm dia bar @ 100mm						
	0.61kg/mtr						
	No of U-bar=421.00Nos	421	1.95		0.61	500.78	
	Distribution bar						
	Distribution bar 10mm dia @ 150mm						
	0.61kg/mtr	13	42.10		0.61	333.85	
	Culvert						
	Total Culvert length=20.7m						
	Main bar 12mm dia bar @ 180mm						
	0.89kg/mtr, Double mat						
	No of U-bar=276.00Nos	276	2.40		0.89	589.54	
	Distribution bar						
	Distribution bar 10mm dia @ 190mm						
	0.61kg/mtr, Double mat	26	20.70		0.61	328.30	
						18024.37	Kgs
					Present Qty	**18.02**	**Ton**

Assistant Engineer

Asst. Executive Engineer,

9/4/2021

Name of work: Improvements to Roads And Drains At SFS 707 And Surrounding Area in Ward No 03

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
	Detailed Measurements								
1	KSRRB 300-2 Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications								
	Vide pre-measurement page no.					1107.85			
	Present Qty					**1107.85**	**Cum**		
	Upto 125%					**956.60**	**Cum**	**220.00**	**210452.00**
	Above 125%					**151.25**	**Cum**	**204.77**	**30971.00**
2	KSRB 4-2.3 : Providing and laying in position plain cement concrete of Mix 1:4.8 with OPC @ 280kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregates @ 0.57cum machine mixed, machine mixed, concrete laid in layers not exceeding 25 cms. thick, well compacted, in foundation, including cost of all materials, labour, HOM curing complete as per								
	Vide pre-measurement page no.					138.77			
	Present Qty					**138.77**	**Cum**	**5500.00**	**763218.00**
3	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs with 20mm and down size granite metal coarse aggregates at 0.69 cum and fine aggregates at 0.43 cum machine mixed, well compacted for walls and bottom including centering, shuttering, cost of materials, HOM of machinery, curing etc., complete excluding cost of steel as per								
	Vide pre-measurement page no.					272.21			
	Present Qty					**272.21**	**Cum**	**5640.00**	**1535281.00**
4	KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM complete as								
	Vide pre-measurement page no.					18.02			
	Present Qty					**18.02**	**Tn**	**75700.00**	**1364446.00**

Contractor

Assistant Engineer

9/4/2024

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪವಿಭಾಗ
Asst. Executive Engineer
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-106

Name of work: Improvements to Roads And Drains At SFS 707 And Surrounding Area in Ward No 03

Detailed Measurements

Measurement Recorded On:

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
5	Providing and Fixing pre cast covering Slab made out of CC 1:2:4 with 10cm thick and Finishing cutting , including form work, cost of alll materials, labour,hire charges of machinery,loading,unloading,lead and lift,transportation etc ,copmplete.								
	CC Drain Top Cover Slab								
	SFS 707								
	Park road								
	LHS(From 6th Cross Rd)								
	Ch:0.00m to 30.00m	1	30.00	0.90		27.00			
	Ch:30.00m to 60.00m	1	30.00	0.90		27.00			
	Ch:60.00m to 74.50m	1	14.50	0.90		13.05			
	Culvert Gap								
	Ch:74.50m to 91.50m	1	17.00	0.90		15.30			
	Upto Curve								
	RHS(From Dead End)								
	Ch:0.00m to 8.20m	1	8.20	0.90		7.38			
	Culvert Gap								
	Ch:8.20m to 15.60m	1	7.40	0.90		6.66			
	Ch:15.60m to 21.60m	1	6.00	0.90		0.00			
	Ch:21.60m to 31.60m	1	10.00	0.90		9.00			
	Ch:31.60m to 41.80m	1	10.20	0.90		0.00			
	Ch:41.80m to 46.80m	1	5.00	0.90		4.50			
	Rd Gap								
	Ch:46.80m to 57.70m	1	10.90	0.90		0.00			
	Ch:49.50m to 66.90m	1	9.20	0.90		8.28			
	Ch:58.70m to 75.50m	1	8.60	0.90		0.00			
	Ch:67.30m to 81.80m	1	6.30	0.90		5.67			
	Ch:73.60m to 88.80m	1	7.00	0.90		0.00			
	Ch:80.60m to 94.40m	1	5.60	0.90		5.04			
	Munesh Fruit Centre Rd								
	LHS								
	Ch:0.00m to 7.80m	1	7.80	0.90		7.02			
	Ch:7.80m to 16.20m	1	8.40	0.90		0.00			
	RHS(Dead End)								
	Ch:0.00m to 3.60m	1	3.60	0.90		0.00			

Executive Engineer
Yelahanka Division
B.B.M.P, Bengalore-64

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Contractor

Asst. Engineer

16/6/2021

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು.

Exec. Engineer

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
	Ch:3.60m to 11.40m	1	7.80	0.90		7.02			
	Ch:11.40m to 18.60m	1	7.20	0.90		0.00			
	Tailoring shop road								
	LHS(From 4th Cross Rd)								
	Ch:0.00m to 8.00m	4	0.60	0.90		2.16			
	S.B Clinic Rd								
	RHS(From 6th Cross Rd)								
	Ch:0.00m to 23.70m	1	23.70	0.90		21.33			
	Rd Gap								
	Ch:23.70m to 24.30m	1	0.60	0.90		0.54			
	Ch:24.30m to 28.50m	1	4.20	0.90		0.00			
	Ch:28.50m to 44.50m	1	16.00	0.90		14.40			
	Ch:44.50m to 58.50m	1	14.00	0.90		0.00			
	Ch:58.50m to 65.70m	1	7.20	0.90		6.48			
	Ch:65.70m to 89.20m	1	23.50	0.90		0.00			
	Ch:89.20m to 103.50m	1	14.30	0.90		12.87			
	Upto 4th Cross Rd								
	LHS (From 4th Cross Rd)								
	Ch:0.00m to 11.50m	1	11.50	0.90		10.35			
	Ch:11.50m to 24.50m	1	13.00	0.90		0.00			
	Rd Gap								
	Ch:24.50m to 32.20m	1	7.70	0.90		0.00			
	Ch:32.20m to 50.20m	1	18.00	0.90		0.00			
	Ch:50.20m to 62.20m**Gap**	1	12.00						
	Rd Gap								
	Ch:62.20m to 66.70m	1	4.50	0.90		4.05			
	Ch:66.70m to 96.70m	1	30.00	0.90		0.00			
	Ch:96.70m to 98.20m	1	1.50	0.90		0.00			
	Ch:98.20m to 110.20m**Gap**	1	12.00						
	Upto 6th Cross Rd								
	Cross road-1								
	LHS(From Dead End)								
	Ch:0.00m to 6.10m	1	6.10	0.90		5.49			
	Ch:6.10m to 30.40m	1	24.30	0.90		0.00			
	RHS(From S.B Clinic Rd)								
	Ch:0.00m to 28.30m	1	28.30	0.90		0.00			
	Ch:28.30m to 30.60m	1	2.30	0.90		2.07			
	Cross road-2								
	LHS(From From S.B Clinic Rd								

CAFC
ತಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-೧೦೬

Contractor

Asst. Engineer

18/6/2021

Asst. Exec. Engineer,

Item	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
	Ch:0.00m to 19.00m	1	19.00	0.90		0.00			
	Ch:19.00m to 27.80m	1	8.80	0.90		7.92			
	RHS(From Dead End)								
	Ch:0.00m to 4.30m	1	4.30	0.90		3.87			
	Ch:4.30m to 11.60m	1	7.30	0.90		0.00			
	Ch:11.60m to 12.80m	1	1.20	0.90		1.08			
	Ch:12.80m to 14.60m	1	1.80	0.90		0.00			
	Ch:14.60m to 27.30m	1	12.70	0.90		11.43			
	Muneshwara Layout								
	6th Cross Rd								
	RHS								
	Ch:0.00m to 1.60m	1	1.60	0.75		1.20			
	Ch:1.60m to 4.60m	1	3.00	0.75		0.00			
	Ch:4.60m to 13.80m	1	9.20	0.75		6.90			
	Ch:13.80m to 16.35m	1	1.50	0.75		1.13			
	Ch16.35m to 16.95m	1	0.60	0.75		0.45			
	Ch:16.95m to 20.05m	1	3.10	0.75		0.00			
	Ch:20.05m to 50.05m	1	30.00	0.90		27.00			
	Ch:50.05m to 51.75m	1	1.70	0.90		1.53			
	Ch:51.75m to 69.75m	1	18.00	0.90		16.20			
	Ch:69.75m to 77.75m	1	8.00	0.90		0.00			
	Ch:77.75m to 87.35m	1	9.60	0.90		8.64			
	LHS(Dead End)								
	Ch:0.00m to 7.80m	1	7.80	0.90		7.02			
	Ch:7.80m to 19.90m	1	12.10	0.75		9.08			
	R.d gap								
	Ch:19.90m to 44.10m	1	24.20	0.75		18.15			
	Ch:44.10m to 53.70m	1	9.60	0.75		0.00			
	Ch:53.70m to 72.30m	1	18.60	0.75		13.95			
	Ch:72.30m to 80.50m	1	8.20	0.75		0.00			
	5th Cross Rd								
	RHS								
	Ch:0.00m to 8.60m	1	8.60	0.75		0.00			
	Ch:8.60m to 21.10m	1	12.50	0.75		9.38			
	Ch:21.10m to 33.70m	1	12.60	0.75		0.00			
	R.d gap								
	Ch:33.70m to 51.70m	1	18.00	0.75		0.00			
	Ch:51.70m to 60.70m	1	9.00	0.75		6.75			
	Ch:60.70m to 81.20m	1	20.50	0.75		0.00			

Executive Engineer,
Yelahanka Division,
B.B.M.P, Bangalore - 64

Executive Engineer,
Yelahanka Division,
B.B.M.P, Bangalore - 64

Contractor

Asst. Engineer

19/6/2021

Asst. Exec. Engineer,

Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
Ch.81.20m to 94.00m	1	12.80	0.75		9.60			
LHS(Dead End)								
Ch.0.00m to 13.70m	1	13.70	0.75		10.28			
Ch.13.70m to 43.70m **Gap**	1	30.00						
Ch.43.70m to 44.70m **Gap**	1	1.00						
Ch.44.70m to 54.00m	1	9.30	0.75		6.98			
Ch.54.00m to 62.60m	1	8.60	0.75		0.00			
Ch. 62.60m to 73.10m	1	10.50	0.75		7.88			
				Present Qty	**409.05**	**Sqm**	**2550.00**	**1043078.00**

Contractor

Asst. Engineer

19/6/2021

Asst. Exec. Engineer,

Name of work: Improvements to Roads And Drains At SFS 707 And Surrounding Area in Ward No 03

Detailed Measurements									
Measurement Recorded On:									
Item No	Discription of Item	No	Length	A.Breadth	A.Depth	Qty	Unit	Rate	Amount
6	Providing and Fixing **pre cast covering Slab 250mm thick** made out of CC 1:2:4 and jelly 20mm Down size with steel reinforcement including form work,curing,including cost of alll materials, labour,hire								
	RCC Culvert								
	Park road LHS	1	5.00	1.20		6.00			
	Munesh Fruit Centre Rd	1	4.90	1.50		7.35			
	Park road RHS	1	5.00	1.50		7.50			
	S.B Clinic Rd	1	5.80	1.20		6.96			
					Present Qty	**27.81**	**Sqm**		
					Upto 125%	**18.00**	**Sqm**	**5700.00**	**102600.00**
					Above 125%	**9.81**	**Sqm**	**5418.00**	**53151.00**
							Total		**5103197.00**
							GST 12%		**612383.64**
							Grand Total		**5715580.64**

Contractor

Asst. Engineer

21/6/2021

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Asst. Executive Engineer